PWG-45

1	Name of Sub Division	AEE
2	Name of Division	Dasarahalli Zone
3	Name of Work	Replacement of Burntout UG Cable,Panels boards and its accessories coming under Dasarahalli Zone Parks 16,17,18,19,20,21
4	Name of Agency	M/s.CHOWDESHWARI ELECTRICALS
5	Amount Put to Tender	Rs.873707.95
6	Cost of Work as Tendered rates	Rs.594473.29 (-31.95% Rate)
7	Agreement No	EE/ELE/DZ/000017/2022-23 Dtd:23.03.2023
8	Actual Expenditure incurred	Rs.677808.89
9	Date of Commencement	23.03.2023
10	Date of Completion (As per Agreement)	~~22.06.2023~~ 21-05-2023
11	Actual Date of completion	~~21.05.2023~~ 22-06-2023

Asst.Engineer
Ele-DZ

Asst. Exe. Engineer
Ele-DZ

Executive Engineer
Ele-DZ

Scanned with OKEN Scanner

PWG-45A

1	Name of Sub Division	AEE
2	Name of Division	Dasarahalli Zone
3	Name of Work	Replacement of Burntout UG Cable,Panels boards and its accessories coming under Dasarahalli Zone Parks 16,17,18,19,20,21
4	Name of Agency	M/s.CHOWDESHWARI ELECTRICALS
5	Amount Put to Tender	Rs.873707.95
6	Cost of Work as Tendered rates	Rs.594473.29 (-31.95% Rate)
7	Agreement No	EE/ELE/DZ/000017/2022-23 Dtd:23.03.2023
8	Actual Expenditure incurred	Rs.677808.89
9	Date of Commencement	23.03.2023
10	Date of Completion (As per Agreement)	~~22.06.2023~~ 21-05-2023
11	Actual Date of completion	~~21-05-2023~~ 22-06-2023
12	Authority	Executive Engineer Electrical Dasarahalli Zone

Asst.Engineer
Ele-DZ

Asst. Exe. Engineer
Ele-DZ

Executive Engineer
Ele-DZ

Scanned with OKEN Scanner

PWG-46 (Pargraph 194)
Detailed Completion Report

1	Name of Sub Division	AEE
2	Name of Division	Dasarahalli Zone
3	Name of Work	Replacement of Burntout UG Cable,Panels boards and its accessories coming under Dasarahalli Zone Parks 16,17,18,19,20,21
4	Name of Agency	M/s.CHOWDESHWARI ELECTRICALS
5	Amount Put to Tender	Rs.873707.95
6	Cost of Work as Tendered rates	Rs.594473.29 (-31.95% Rate)
7	Agreement No	EE/ELE/DZ/000017/2022-23 Dtd:23.03.2023
8	Actual Expenditure incurred	Rs.677808.89
9	Saving	Rs.322192.00
10	Date of Completion (As per Agreement)	~~22.06.2023~~ 21-05-2023
11	Actual Date of completion	~~21-05-2023~~ 22-06-2023

Asst.Engineer
Ele-DZ

Asst. Exe. Engineer
Ele-DZ

Executive Engineer
Ele-DZ

Scanned with OKEN Scanner

PWG-47 (Pargraph 294)
Consolidated Completion Statement of Work.

1	Name of Sub Division	AEE
2	Name of Division	Dasarahalli Zone
3	Name of Work	Replacement of Burntout UG Cable,Panels boards and its accessories coming under Dasarahalli Zone Parks 16,17,18,19,20,21
4	Name of Agency	M/s.CHOWDESHWARI ELECTRICALS
5	Amount Put to Tender	Rs.873707.95
6	Agreement Cost	Rs.701478.00
7	Actual Expenditure incurred	Rs.677808.89
8	Savings (Compared of Agreement Cost)	Rs.322192.00
9	Excess	_
10	% of Excess if any	_
11	Date of Commencement	23.03.2023
12	By whom Executed :	M/s.CHOWDESHWARI ELECTRICALS
13	Inspection by Divisional Officer :	EE(Ele),Dasarahalli Zone
14	Name of official who took the final measurements & also who inspected or passed the work & if it was excuted satisfactorily or otherwise.	AE:Sri.K.N Banureddy AEE:Sri.Gurappa.Y.Doddamani EE:Sri.Gurappa.Y.Doddamani

Certified that Contractor has completed the work Satisfactorily as per the terms & Condition of the tender Agreement & As per approved Design, Drawings & Specifications on ----------

Asst.Engineer
Ele-DZ

Asst. Exe. Engineer
Ele-DZ

Executive Engineer
Ele-DZ

Scanned with OKEN Scanner

Certificate

1	Name of Work	Replacement of Burntout UG Cable,Panels boards and its accessories coming under Dasarahalli Zone Parks 16,17,18,19,20,21
2	Name of Agency	M/s.CHOWDESHWARI ELECTRICALS
3	Name of Sub Division	AEE
4	Name of Division	Dasarahalli Zone

1	Certified that the work has been completed satisfactorily as per the terms and conditions of the tender Agreement & As per approved Design, Drawings & Specifications on _____
2	Certified that there are no dues outstanding from the contractor pertaining to this work
3	Certified that there are no dues outstanding towards hiring of Government vehicles and machineries by the contractor as per the records
4	Certified that the final bill has been recorded in M.B.No. _____ , Page No._____
5	Certified that the contractor has made his own arrangements for procurement of materials such as bitumen, cement, steel, etc,.

Asst.Engineer
Ele-DZ

Asst. Exe. Engineer
Ele-DZ

Executive Engineer
Ele-DZ

Scanned with OKEN Scanner